



EXHIBIT "C"
PROJECT SCHEDULE
WLB DEMO PROJECT
 112 NEW STREET, BEST CITY, CA 12345
 WLB PROJECT NO. 54321
OCTOBER 20, 2020



ID	Task Name	Duration	Start	April					May			
				3/28	4/4	4/11	4/18	4/25	5/2	5/9	5/16	
1	WLB Demo Project	101 days	Mon 4/12/10									
2	MOBILIZATION	5 days	Mon 4/12/10									
3	USA	3 days	Mon 4/12/10									
4	SWPPP'S	2 days	Thu 4/15/10									
5	SET-UP OFFICE TRAILER	2 days	Thu 4/15/10									
6	TEMP POWER/WATER/LIGHTING	2 days	Thu 4/15/10									
7	TEMPORARY FACILITIES	2 days	Thu 4/15/10									
8	SECURITY FENCING	1 day	Mon 4/12/10									
9												
10	SITE WORK	68 days	Thu 4/15/10									
11	SWPPP'S & CONSTRUCTION ENTRANCE	2 days	Thu 4/15/10									
12	DEMO LAYOUT	1 day	Mon 4/19/10									
13	CLEAR/GRUB & DEMO SITE	3 days	Tue 4/20/10									
14	UTILITY POT HOLE & SAFE OFF	2 days	Fri 4/23/10									
15	ROUGH GRADE SURVEY	1 day	Tue 4/27/10									
16	ROUGH SUB-GRADE	5 days	Wed 4/28/10									
17	UTILITY SURVEY	1 day	Wed 5/5/10									
18	UNDERGROUND UTILITIES	10 days	Thu 5/6/10									
19	GISS INSTALL	3 days	Thu 5/6/10									
20	BASE ROCK GRADE	3 days	Thu 5/20/10									
21	LIGHT POLE & CURB SURVEY	1 day	Tue 5/25/10									
22	DRILL/FRP LIGHT POLE BASES	4 days	Wed 5/26/10									
23	SET LIGHT POLES	2 days	Tue 6/1/10									
24	LANDSCAPE SWALE DRAINAGE	5 days	Thu 5/20/10									
25	FRP TRASH ENCLOSURE FOORING & SLAB	4 days	Tue 5/25/10									
26	CUT CURBS	3 days	Tue 5/25/10									
27	FRP CURBS	8 days	Fri 5/28/10									
28	LANDSCAPE SWALE MATERIAL INFILL	3 days	Wed 6/9/10									

Task		Inactive Task		Manual Summary	
Split		Inactive Task		Start-only	
Milestone		Inactive Milestone		Finish-only	
Summary		Inactive Summary		Progress	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only			
External Milestone		Manual Summary Rollup			